## TABLE 7: CONTRACT REGISTER

#### Purpose

contracts or agreements and the performance of the contractors on monthly basis To report to the Accounting Officer/ Standing Committee of the municipality, as may be appropriate, on the management of

#### Background

Section 116(2) (b) monitor on a monthly basis the performance of the contractor under the contract or agreement,

Attached is the summary of contracts register.

## **Financial Implications**

Municipal Infrastructure Grant

Municipal Budget

### Legal Implications

**SCM Regulations** 

SCM Policy

MFMA

		ONPRO	ON PROGRESS CONTRACTS	S					
DESCRIPTION OF CONTRACT/PROJECT	CONTRACTOR'S/SERVICE PROVIDER BID/CONTRACT NO.	BID/CONTRACT NO.	DATE OF APPOINTME COMMENCEMENT DAT COMPLETION DATE	COMMENCEMENT DAT	COMPLETION DATE	PERIOD	CONTRACT AMOUNT	PAID 2016/17	COMMITMENT
Electrification of Noluthando, Helushe and Sokolani villages	MBSA Consulting Jv B and S								
1 through turnkey approach	Electrical	ELW1/7/2016T	31 August 2016	01 September 2016 30 September 2017	30 September 2017	12 Months	8 859 805,15	8 434 176,90	425 628,25
Professional Services for the Construction of Lady Frere	27								
2 Park	Kukho Consulting	Scm-01/c/2013-201429 April 2016		06 June 2016	20 June 2017	12 Months	3 000 000,00	2 539 098,54	460 901,46
3 Surfacing of Dodrecht Internal Roads Phase1	Cotterrels Construction	ELW4/8/2016T	15 December 2016	30 January 2017	30 July 2017	6 Months	8 426 000,00	6 855 041,48	1 570 958,52
4 Surfacing of Indwe Roads Phase1	Cotterrels Construction	ELW5/8/2016T	15 December 2016	30 January 2017	30 July 2017	5 Months	9 878 251,00	5 096 057,29	4 782 193,71
5 Park development in Indwe	Tswellapele Plants cc	ELW2/6/2017T	29 August 2017	31 August 2017	28 February 2018	6 Months	1 735 531,52		1 735 531,52
6 Construction of Zingqolweni Shearing Shed	Waving High Trading	ELW1/7/2017T	29 August 2017	31 August 2017	28 February 2018	6 Months	814 775,16		814 775,16
7 Construction of Lady Frere Park Amphitheatre		ELW1/5/2017T	17 August 2017	24 August 2017	24 February 2018	6 Months	380 000,00		380 000,00
Professional Services for Installation and Commissioning of									
8 High mast lights	Mekan Engineering Services   ELW4/7/2017T	ELW4/7/2017T	12 September 2017   12 September 2017		28 February 2018	6 Months	679 668,00		679 668,00
9 Construction of Municipal Offices Phase 1	Nubhana Jv Lesole	ELW/5/9/2016T	15 December 2016   30 January 2017	30 January 2017	19 December 2019	36 Months	4 500 000,00	4 498 000,00	2 000,00

3	21	20	19	18	17	16	क	4	13	12	<u></u>	10	φ.	00	7	0	On	4	w	2		
22 Support Delivery and Installation of Telephone Management System	21 Supply and delivery of material for Paving in Lady Frere and Indiwe	Appointment of an accredited services Provider to Develop 20 environmental Management Framework	19 Appointment of an accredited service provider to Land Audit	Supply and Installation of Fleet Management Tracker System	17 Supply and delivery of material of construction	16 Supply Delivery and Installation of Office 365 and Hosted Exchange	15 Provision for Account Services	14 Banking Services for a period of 5 years	Supply, Delivery, installation and Commissioning of a Prepaid Bectriucity 13 Vending System	12 Panel of Attorneys for Legal Services: SCM06/2015	11 Rental of Photocopies for a Fixed Period of Thirty Six	10 Panel of Law Firm Experts or Firms for Provision of Legal	9 Supply of fuel for Municipal Vehicles for a period of 3 years	B Provision of Security Services	7 Supply of fuel for Municipal Vehicles for a period of 3 years	6 Capital Alignment for the Development of a Human Resources Plant	5 Panel of law firm experts or firms for provision of legal services	Municipal Property Valuation Roll	3 Supply of fuel for Municipal Vehicles for a period of 3 years	2 Provision of Security Services	Provision of Travel Agency Services	DESCRIPTION OF CONTRACT/PROJECT
nament System		velop	d Audit	ystem					epaid Bectriucity			egal	years		years	sources Plant	al services		years			
	K2015077542	Ikamva Consulting	Tshani Consulting cc	Qaphela Risk Services (Pty) Ltd	Changing Tides 1019 CC T/A MMM Construction	Vodacom(Pty)Ltd	Mubesko Africa (Pty) Ltd	Banking Services for a period of 5 years	Contour Technology( PTY) LTD	Leroux attorney	Gembiz Trading 1001 ( Pty)LTd t/a Albei Office and Business Equipment ELM/3/3/20151	BLC Attorney	Indws Filing station	Kw ezi Risk Solution	Universal Garage	WORKS DYNAMICS	Mbabane and Sokutu Inc	Penny Lindstrom Valuations	VGS Motors	Red Guard Security cc	Lithaba Travel Management Services	CONTRACTOR'S/SERVICE PROVIDER'S NAME
EI MAGGEWA ET	ELW2/8/2017	ELW6/9/2016T	ELW3/9/2016T	ELW4/9/2016T	scm 1458E/08/09	ELW1/9/2015T	Scm/75/2016/Fin	ELW5/3/2015T	ELW5/3/2014T	SCW06/2015	nt ELM/3/3/2015T	ELM/9/5/2014T	ELW3/8/2014T	ELW5/1/2014T	ELW3/8/2014T	ELW3/3/2016T	ELM/9/5/2014T	ELW2/5/2017	ELW3/8/2014T	ELW6/2/2015T	ELW2/12/2015T	BIDICONTRACT NO.
19 October 2015	20 September 20	13 December 2016	13 December 2016	13 December 2016	06 March 2017	23 November 2015	01 July 2016	28 January 2016	14 May 2014	28 September 2015	20 April 2015	24 July 2014	07 January 2015	23 May 2014	07 January 2015	18 April 2016	24 July 2014	30 June 2017	07 January 2015	25 June 2015	28 January 2016	DATE APPOINTMENT LETTER SIGNED
19 October 2015T	20 September 2017 20 September 2017	04 January 2017	11 January 2017	05 January 2017	06 Narch 2017	23 November 2015	01 July 2016	19 February 2014	14 May 2014	02/10/2015	20 April 2015	29 July 2014	07 January 2015	23 May 2014	07 January 2015	18 April 2016	29 July 2014	18 July 2017	07 January 2015	25 June 2015	05 February 2016	DATE CONTRACT SIGNED
02-Nov-15	20 September 2017 31 October	15 January 2017	11 January 2017	01 March 2017	10 March 2017	27 November 2015	10 July 2016	19 February 2016	02 July 2014	28 September 2019	01 May 2015	29 July 2014	07 January 2015	01 November 2014 31 October	07 January 2015	20 April 2016	29 July 2014	18 July 2017	07 January 2015	25 June 2015	05 February 2016	COMMENCEMENT
19 October 2017	7 31 October 2017	25 March 2017	24 March 2017	23 March 2017	22 March 2017	20 March 2017	30 June 2019	28 January 2020	30 June 2017	28 September 2015 28 September 2018	30 April 2018	28 July 2017	07 January 2018	31 October 2017	07 January 2018	01 July 2017	28 July 2017	30 June 2022	07 January 2018	25 June 2018	05 February 2019	COMPLETION DATE
24 Months	4 Weeks	6 Months	Structor 7.1	36 MONTHS	3 Months	4 Months	36 Months	60 Months	36Months	16 Months	36 Months	36 Months	36 Months	3 years	36 Months	24 Months	36 Months	5 years	36 Months	36 Months	36 Months	PERIOD
472 898,11	897 000,00	499 956,12	420 000,00	2/000000	1 901 000,00	530 100,00	rates only contract	rates only contract	4% rates	rates only contract	rates only contract	rates only contract	rates only contract	1 902 600,00	rates only contract	1 031 700,00	rates only contract	950 000,00	rates only contract	17 046 538,56	rates only contract	CONTRACT AMOUNT PAID 2016/17
515 092,35		499 956,13	240 000,00		1 610 384,95	157 044,19	7.		113 715,00		419 128,27	402 056,00	514 799,10	634 200,00	899 282,40	1 092 355,22	953 012,74		1 119 707,24	1 838 021,72	5 987 125,56	
515 092,35		499 956,13	240,000,00		16	15/ 044,19	71		447 051,01	522 018,80	419 128,27	598 502,52	514 799,10	1 691 200,00	899 282,40	1 092 355,22	953 012,74		1 119 707.24			TOTAL PAID IRO CONTRACT
5 42 194,24	00,000,769		0 171 000,000			3/3055,61							,	211 400,00		-60 655,22		950 000,00		12 565 441,/4		COMMITMENT

REGISTER FOR NON-TECHNICAL ACTIVE PROJECTS

			REGISTER FOR COMPLETED PROJECTS	ECTS					
DESCRIPTION OF CONTRACTIPROJECT	CONTRACTOR'S/SERVICE PROVIDER'S NAME	BID/CONTRACT NO.		DATE APPOINT MENT DATE CONTRACT FORM  LETTER SIGNED SIGNED	COMMENCEMENT DATE	MENCEMENT DATE COMPLETION DATE	PERIOD	CONTRACT AMOUNT AMOUNT PAID	MOUNT PAID
3 Procurement of Valuers for Property Rates	Penny Lindstrom Valuations	ELM/01/03/2013	26 June 2013	26 June 2013	28 July 2013	27 July 2018	5 years	1 050 000,00	1 050 000,0
4 Supply, Delivery and Installation of ICT Equipment and other related services	VOX Telecom	ELW3/9/2015T	23 November 2015	23 November 2015	04 August 2016	04 November 2016	1 Month	831 629,44	767 288,01
5 Installation of Solar Streetights in howe, Lady Frere & Dordrecht	Khubonga Consulting (Pty) Ltd	ELW2/4/2016T	31 August 2016	08 September 2016	05 October 2016	20 May 2017	8 Months	2 880 000,00	2 880 000,00
6 Construction of a Shearing Shed in Agnes Rest	Mayoli Trading Enterprise	ELW5/6/2016T	31 August 2016	31 August 2016	01 September 2016	20 May 2017	8 Months	987 279,90	1 366 497,49
7 Park development in Dordrecht	Amo Trading cc	ELW1/6/2016T	31 August 2016	01 September 2016	01 September 2016	31 May 2017	8 Months	1 278 619,82	1 159 220,93

# SEPTEMBER PROGRESS ON PROCUREMENT OF GOODS AND SERVICES

Awarded to K2015077542	R1 000 000.00	IDHS	22/09/2017	05/09/2017	22/08/2017	R1 000 000,00	Paving Material for
Awarded to Waving High Trading on the 29/08/17	R 1 569 150.00 9000/4657/0000 MIG	IDHS	29/08/2017	21/07/2017	30/06/2017	R 1 569 150.00	Mkhaphusi Shearing Shed
Behind schedule	R 9 958 178.00  Vote number to be created  MIG	IDHS	28/08/2017	28/07/2017	07/07/2017	R 9 958 178.00	Cacadu Extension Access Road
Awarded to Mekan Engineering Services on the 12/09/2017	R 5 608 838.00 Vote number to be created MIG	IDHS	15/09/2017	28/07/2017	07/07/2017	R 5 608 838.00	Installation of High Mast Lights In Lady Frere
Awarded to Tswellapele Plants cc on the 29/08/17.	R 1 708 838.00 9000/4657/000 MIG	IDHS	29/08/2017	03/07/2017	INFRASTRUCTURE DEVELOPMENT AND HUMAN SETTLEMENT Park R 1 708 838.00 09/06/2017 03/07/201 Development Indwe	RE DEVELOPMENT AND HUM. R 1 708 838.00   09/06/2017	INFRASTRUCTU Park Development Indwe
Comments	Budget available and vote number applicable	Responsible office	Envisaged date of award	Envisaged closing date of bid	Envisaged date of advertisement in the website, newspapers or other media	Estimated value (including all applicable taxes)	Description of goods / services / Infrastructure project

	venicles	Vahiclas	Cameras	Computers &	CORPORATE SE	Services	Security	Provider for	Service	of Accredited	Appointment		Hall	GWald	Upgrade Harry	Park Phase 2	of Lady Frere	Development	Community Ser			Frere	Indian O Lady
	R/50 000.00	משלבת חחת חח		R250 000.00	CORPORATE SERVICES DIRECTORATE						R2 900 000.00				R250 000.00			R350 000.00	Community Services Directorate				
	required	Ac and whom	required	As and when	RATE						13/10/2017				30/08/201/			30/08/2017					
required	when	25.05.0	required	As when							26/10/2017				/10/09/201/	200		20/09/2017 21/10/2017					
required	when	مد عمر	required	As when							31/10/2017				/10//01/17	100000		21/10/2017					
	Services	Corporate	Services	Corporate						Services	Community			DELAITES	Community		Services	Community					
Own funding	9000/7100/9304	8750 000 00	9000/7100/9307 Own funding	R250 000.00					Own funding	7300/2753/0000	R 2 900 000.00	Own funding	created	Aore Hamber to be	Vote number to be	Summing	Own funding	R 350 000.00		(Equitable share)	7601/2850/0000	(EPWPIG)	7601/2671/0000
	70111110	Planning		Planning						advertisement	Awaiting			Scriedaic	schedule	2	Scriedule	Behind			20/09/2017	the	(Ptv) Itd on

Pre-Paid Vending System, demand management Electricity	BUDGET AND TREASURY OFFICE Debt Collection	Construction of custom feedlot	Vehicles	Procurement of Nguni Bulls	Network Infrastructure
	REASURY OFFICE	R800 500.00	R280 000.00	R300 000.00	R450 000.00
08/09/17	08/09/2017	05/07/2017	04/09/2017	01/09/2017	Network R450 000.00 As and when As and Infrastructure required require require
22/09/2017	22/09/2017	26/07/2017	19/09/2017	15/09/2017	As and when required
13/10/2017	13/10/2017	18/08/2017	29/09/2017	13/10/2017	As and when required
BTO	вто	EDTA	EDTA	EDTA	Corporate Services
7801/2851/0000 Own funding	7103/2735/000 Own funding	7200/2882/0000 Own funding	R280 000.00 Vote number to be created Own funding	R300 000.00 7200/2725/0000 Own funding	R450 000.00 Own funding
Awaiting Bid Evaluation Committee sitting.	Awaiting Bid Evaluation Committee sitting.	Behind schedule	Behind schedule Awaiting Bid Adjudication Committee sitting.	Behind schedule	Planning

Legend losses reduction On Schedule Behind Schedule 16